

# Self Lay Mains Scheme Vesting Certificate Check List

This form must be completed jointly by Northumbrian Water's New Development Advisors and Quality Control Supervisors prior to the Vesting Certificate being issued.

NW Ref.	Q
---------	---

Self Lay Organisation	
Site Contact Name	

Site address:
---------------

Detail	Received
Satisfactory completion of the works including pressure test, disinfection and water sampling and rectification of any defects	
Provision of welding records and where butt fusion joints have been made, the external beads (for polyethylene pipes)	
As laid drawings	
Mains commissioned, and marker posts and plates installed to mark the position of valves and apparatus	
Copies of the relevant sections of the CDM Health and Safety file	
Deed of Grant (Where applicable)	
Proof of ownership of site	
Installation of fire hydrants completed	

Print Name (SLP)		Signature	
Print Name (CS)		Signature	
Date			

NW office use only

Date form received at New Development		Date form passed to Construction Supervisor	
---------------------------------------	--	---	--